

DRAFT Minutes

RPM Team Taku

29 October 2009

1100-1130

Meeting called by Dave Beistel, US Army Garrison-Ft. Wainwright

Objective: To provide communication among RPMs on forward progress on Taku.

Attendees: Dave Beistel, Gene Clare (US Army Garrison FW); Deb Caillouet (ADEC), Bob Brock (USACE AK); Sarah Belway, Dave Frandsen (Jacobs); Jeremy Blei, Marilyn Gauthier, Dennis Shelton (CH2M Hill); Joe King (US Army Environmental Center).

Jacobs Work Progress: Sarah Belway

Jacobs has completed the drum excavation and removal under building 49 and is in the process of backfilling in preparation for the pressure grouting with following items noted:

- 45 drums removed, 2 had measurable water contents with 1 displaying a slight sheen;
- Maximum inward excavation was approximately 16 feet at about the centerline of the garage;
- All drums were not intact and in various stages of decomposition;
- Left some concrete with rebar located close to the middle pier support on the east side of the excavation
- Discovered old cakes of yellowed axle grease in soil which were placed in xxx supersacks (approximately xxx cubic yards) for future disposal;
- Highest PID readings were from 2 – 3 ppm and expect confirmation samples back in about 2 weeks;
- Answered question that EM data correlated the drum locations more so than the mag data;
- Advised that the Gore modules were removed on 27 October and results were expected in about 10 days;
- Advised that monitor wells were being installed north of Neely Road and near the base water supply well but the south monitor well will have to be moved closer to the access road due to heavy forestation in the originally proposed location. Estimated 3 days for installation, development and sampling.

Discussed that the next FFA meeting is still scheduled for December 7 – 8 in Fairbanks. Army only is meeting in the morning with all others to meet at 1:00 PM. Anticipate meeting to be completed by close of business on December 8.

The call was adjourned approx 11:30.