

Meeting Team Taku
Tuesday, 16 May 2006, 1300-1400

Attendees: Therese Deardorff, Joseph Malen, Cliff Seibel, Rielle Markey (USAGAK Env); Jacques Gusmano (USEPA); Sharon Richmond (ADEC); Julie Sharp-Dahl, Marilyn Plitnik, Larry Phyfe (USACOE AK District Anchorage); Aron Armstrong, Bruce Miller (North Wind); John Wentz, John Beier, Tim Sponseller, Phil Salmon, Sandra Kimbrall, Norm Sams, Glen Zahn (USACOE AK District FWA)

Grading and Curb Installation:

A summary of WCC's grading and curbing requirements and plans was presented. Internal issues still need to be resolved regarding scheduling and potential disturbance of curbs, etc., for the environmental investigations.

Glycol Cleanup:

Since the morning meeting on the glycol cleanup, it was determined that WCC will have to go further N/NE of Bldg 27 to complete the cleanup. This area was previously excavated, but was not sampled sufficiently for PCBs. Therefore, WCC will pull samples and ensure adequate samples are taken to allow North Wind to test for PCBs at a later date. WCC will take all samples to the lab, and the lab will hold until directed by North Wind to analyze. In addition, some excavation less than 2' in depth is required in areas not previously excavated. All these areas will be hand dug to less than 2' in depth and there will be strict adherence to the "stop if something is found" requirement. These agreements will allow WCC to continue their glycol cleanup work prior to North Wind's mobilization. This will be included in a letter to WCC from the KO which the NAO will draft and send to Environmental and regulators for review.

Excavation Greater than 2' in Previously Excavated Areas:

Although North Wind will have EOD standby support primarily during their Area A investigative work, other areas require excavation by WCC. After some discussion, it was agreed that in advance of North Wind's EOD personnel being on site, WCC can dig in previously excavated areas at a greater than 2' depth, if: the letter to WCC by the KO is written to expressly emphasize the "stop if something is found" language *and* the communication plan and notification requirements are strictly adhered to. In addition, because this work will only required a 3-day period per WCC, Joe Malen and Rielle Markey will be on site to oversee the WCC work to ensure they do not go beyond the areas previously excavated. Joe Malen will receive all the necessary documentation to adequately address. The biggest concern expressed was that WCC will go beyond previously excavated areas; the additional oversight and emphasis on the safety and notification processes should help ensure this does not occur. Joe

Malen and Rielle Markey's roles will be to enforce the plan, and to immediately notify the NAO to stop work if there is any concern at all when excavation is taking place.

It was decided that, in his absence from today's meeting, Bob Brock will be responsible for securing "Team Taku" t-shirts for everyone.

The next meeting of this group will be held Tuesday, 23 May 2006, from 1300-1400. The same conference phone numbers will be utilized.