



REPLY TO  
ATTENTION OF:

DEPARTMENT OF THE ARMY  
INSTALLATION MANAGEMENT COMMAND  
HEADQUARTERS, U.S. ARMY GARRISON, ALASKA  
1060 GAFFNEY ROAD #8000  
FORT WAINWRIGHT, ALASKA 99703-6000

23 February 2012

IMFW-PWE

Mr. Jacques Gusmano  
United States Environmental Protection Agency  
Region 10 – Office of Environmental Clean-up  
222 West 7<sup>th</sup> Avenue  
Anchorage, Alaska 99501

Subject: Revisions to the Negotiated Schedule for Primary and Secondary Documents for: Operable Unit 6, Former Communications Site, aka Taku Gardens, Fort Wainwright, Alaska.

Dear Mr. Gusmano,

On 28 March 2011, in compliance with Paragraph 6 of the Amendment to Federal Facility Agreement Under CERCLA Section 120, Administrative Docket Number: 1092-04-10-120 dated February 2007, the Remedial Project Managers developed and submitted a timetable for scheduling the activities for Operable Unit 6 – Former Communications Site. Recent events require the schedule be amended.

Extensive revisions and clarifications were requested by the US Environmental Protection Agency Region 10 policy personnel during the November 17, 2011 Proposed Plan Review Meeting. A schedule revision is required to provide sufficient time to incorporate the accepted changes. The Army requests concurrence with the attached revised schedule for Operable Unit 6 – Former Communications Site.

During discussions on February 2, 2012 the Remedial Project Managers developed a revised schedule for the required documents. The Army has since extended the schedule to provide Agencies with extended review/comment periods as shown on the attached schedule (Encl #2) for completing reviews of the Proposed Plan and Record of Decision as required by the Fort Wainwright Federal Facilities Agreement as amended. The Remedial Project Managers signature on the attached memorandum (Encl #1) will formally document all parties' approval of this schedule revision for the Administrative Record.

If you have additional questions or concerns regarding this action, please contact the undersigned, Mr. Joseph Malen at the Public Works Environmental Office by calling 907-361-4512 or by emailing [joseph.s.malen.civ@mail.mil](mailto:joseph.s.malen.civ@mail.mil). Thank you for your continued support in this matter.

JOSEPH S. MALEN  
Remedial Project Manager  
Fort Wainwright, Alaska

- 2 Encl  
1. Memorandum for the  
Administrative Record  
2. Gantt Chart by Jacobs Engineering

CF:  
U.S. Army Installation Management Command, Pacific  
U.S. Army Environmental Command, Ft. Sam Houston, TX  
HQ, U.S. Army Garrison Fort Wainwright CERCLA Administrative Record

23 February 2012

MEMORANDUM FOR: The Fort Wainwright Alaska Comprehensive Environmental Response, Compensation, and Liability Act (CERCLA), Administrative Record for Operable Unit 6, Former Communications Site, aka Taku Gardens.

SUBJECT: Revised Schedule for Primary and Secondary Documents for: Operable Unit 6, Former Communications Site, Fort Wainwright, Alaska.

The undersigned acknowledge approval and acceptance of the attached revised timetable for scheduling the activities for Operable Unit 6 – Former Communications Site, aka Taku Gardens as required by the Fort Wainwright Federal Facility Agreement as amended.

**Primary Documents**

Feasibility Study  
Record of Decision

**Completion Date**

May 13, 2011  
January 11, 2013

**Secondary Documents**

Proposed Plan

**Completion Date**

June 23, 2012



Joseph S. Malen  
Remedial Project Manager  
US Army Garrison, Fort Wainwright  
Fort Wainwright, Alaska



Date

\_\_\_\_\_  
Jacques Gusmano  
Remedial Project Manager  
US Environmental Protection Agency  
Region 10 – Office of Environmental Clean-up  
Anchorage, Alaska

\_\_\_\_\_  
Date

\_\_\_\_\_  
Deb Caillouet  
Remedial Project Manager  
Alaska Department of Environmental Conservation  
Division of Spill Response and Contaminated Sites Program  
Anchorage, Alaska

\_\_\_\_\_  
Date

ENCL # 1



Activity ID	Activity Description	Rem Dur	Early Start	Early Finish	2010	2011	2012																				
					A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	
P310	Jacobs Prepares RTCs	62	07DEC11	06FEB12																							
P320	RPMs Review RTCs	14	07FEB12	20FEB12																							
P330	Jacobs Prepares Pre-Final PP	26	22FEB12	18MAR12																							
P340	Army Reviews Pre-Final PP	14	19MAR12	01APR12																							
P350	Jacobs Prepares Final PP	14	02APR12	15APR12																							
P51	RPM approval/review PP	14	16APR12	29APR12																							
P61	Public notice of PP period	15	30APR12	14MAY12																							
P71	Public comment period	33	15MAY12	16JUN12																							
P81	Public meeting	1	17JUN12	17JUN12																							
P91	Incorporate public comments	7	18JUN12	24JUN12																							
<b>Record of Decision</b>																											
D1	Jacobs prepares pre-draft ROD	324	18JUN11	06MAY12																							
D21	Army Reviews pre-draft ROD	26	07MAY12	01JUN12																							
D31	Jacobs prepares draft ROD	27	02JUN12	28JUN12																							
D41	RPMs review draft ROD	55	29JUN12	22AUG12																							
D51	Jacobs prepares RTCs	14	23AUG12	05SEP12																							
D61	RPMs review RTCs	14	06SEP12	19SEP12																							
D81	Jacobs prepares draft ROD	31	20SEP12	20OCT12																							
D911	Army Reviews draft ROD	14	21OCT12	03NOV12																							
D961	Jacobs prepares final ROD	14	04NOV12	17NOV12																							
D971	ROD is submitted for final signature	55	18NOV12	11JAN13																							
D981	ROD is Signed	1	11JAN13	11JAN13																							

Start Date 22APR10  
 Must Finish Date 22FEB12  
 Data Date 23FEB12 15:17  
 Run Date

TAKU  
 Taku Operable Unit 6

Sheet 2 of 2





UNITED STATES ENVIRONMENTAL PROTECTION AGENCY  
REGION 10  
ALASKA OPERATIONS OFFICE  
Room 537, Federal Building  
222 W. 7<sup>th</sup> Avenue, #19  
Anchorage, Alaska 99513-7588

### Fax Cover Sheet

Date: 28 Feb 12

Total # of Pages 3  
(Including Cover Sheet)

To: Joe Malen

FAX: 907 361 9867

Organization: FT. Wainwright

PHONE: \_\_\_\_\_

From: J. GUSMANO

FAX: (907) 271-3424

U.S. Environmental Protection Agency, Alaska Operations Office

Regarding:

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

REPLY TO  
ATTENTION OF:

DEPARTMENT OF THE ARMY  
INSTALLATION MANAGEMENT COMMAND  
HEADQUARTERS, U.S. ARMY GARRISON, ALASKA  
1060 GAFFNEY ROAD #6000  
FORT WAINWRIGHT, ALASKA 99703-6000

23 February 2012

IMFW-PWE

Mr. Jacques Gusmano  
United States Environmental Protection Agency  
Region 10 – Office of Environmental Clean-up  
222 West 7<sup>th</sup> Avenue  
Anchorage, Alaska 99501

Subject: Revisions to the Negotiated Schedule for Primary and Secondary Documents for: Operable Unit 6, Former Communications Site, aka Taku Gardens, Fort Wainwright, Alaska.

Dear Mr. Gusmano,

On 28 March 2011, in compliance with Paragraph 6 of the Amendment to Federal Facility Agreement Under CERCLA Section 120, Administrative Docket Number: 1092-04-10-120 dated February 2007, the Remedial Project Managers developed and submitted a timetable for scheduling the activities for Operable Unit 6 – Former Communications Site. Recent events require the schedule be amended.

Extensive revisions and clarifications were requested by the US Environmental Protection Agency Region 10 policy personnel during the November 17, 2011 Proposed Plan Review Meeting. A schedule revision is required to provide sufficient time to incorporate the accepted changes. The Army requests concurrence with the attached revised schedule for Operable Unit 6 – Former Communications Site.

During discussions on February 2, 2012 the Remedial Project Managers developed a revised schedule for the required documents. The Army has since extended the schedule to provide Agencies with extended review/comment periods as shown on the attached schedule (Encl #2) for completing reviews of the Proposed Plan and Record of Decision as required by the Fort Wainwright Federal Facilities Agreement as amended. The Remedial Project Managers signature on the attached memorandum (Encl #1) will formally document all parties' approval of this schedule revision for the Administrative Record.

If you have additional questions or concerns regarding this action, please contact the undersigned, Mr. Joseph Malen at the Public Works Environmental Office by calling 907-361-4512 or by emailing joseph.s.malen.civ@mail.mil. Thank you for your continued support in this matter.

JOSEPH S. MALEN  
Remedial Project Manager  
Fort Wainwright, Alaska

2 Encl

1. Memorandum for the Administrative Record
2. Gantt Chart by Jacobs Engineering

CF:

U.S. Army Installation Management Command, Pacific  
U.S. Army Environmental Command, Ft. Sam Houston, TX  
HQ, U.S. Army Garrison Fort Wainwright CERCLA Administrative Record

23 February 2012

MEMORANDUM FOR: The Fort Wainwright Alaska Comprehensive Environmental Response, Compensation, and Liability Act (CERCLA), Administrative Record for Operable Unit 6, Former Communications Site, aka Taku Gardens.

SUBJECT: Revised Schedule for Primary and Secondary Documents for: Operable Unit 6, Former Communications Site, Fort Wainwright, Alaska.

The undersigned acknowledge approval and acceptance of the attached revised timetable for scheduling the activities for Operable Unit 6 – Former Communications Site, aka Taku Gardens as required by the Fort Wainwright Federal Facility Agreement as amended.

**Primary Documents**

Feasibility Study  
Record of Decision

**Completion Date**


May 13, 2011  
January 11, 2013

**Secondary Documents**


Proposed Plan

**Completion Date**

June 23, 2012



Joseph S. Malen  
Remedial Project Manager  
US Army Garrison, Fort Wainwright  
Fort Wainwright, Alaska



Date



Jacques Gusmano  
Remedial Project Manager  
US Environmental Protection Agency  
Region 10 – Office of Environmental Clean-up  
Anchorage, Alaska



Date

\_\_\_\_\_  
Deb Caillouet  
Remedial Project Manager  
Alaska Department of Environmental Conservation  
Division of Spill Response and Contaminated Sites Program  
Anchorage, Alaska

\_\_\_\_\_  
Date

ENCL # 1